



Single Phase UPS Requirement Questionnaire

Company			
Contact Name/Title			
Address			
City, State, Zip & Country			
Telephone	Fax:	E-mail:	

Topology	<input type="checkbox"/> Line-Interactive	<input type="checkbox"/> OnLine Double Conversion	<input type="checkbox"/> Other
-----------------	---	---	--------------------------------

INPUT

AC Input Voltage (VAC)	<input type="checkbox"/> 110 to 127	<input type="checkbox"/> 208 to 240	<input type="checkbox"/> 277	<input type="checkbox"/> Other (Specify)
AC Input Frequency	<input type="checkbox"/> 45 to 65 Hz	<input type="checkbox"/> Other (Specify)		
AC Input Tolerance (%)	<input type="checkbox"/> +/- 25%	<input type="checkbox"/> Other (Specify)		
Input Connector	<input type="checkbox"/> Plug	<input type="checkbox"/> Hardwire Terminals	<input type="checkbox"/> Other (Specify)	

OUTPUT

Capacity in VA/Watts	_____ (based on load requirements below)			
Output Waveform on Battery	<input type="checkbox"/> Simulated/Stepped Sinewave		<input type="checkbox"/> True Sinewave	
Load Voltages & Currents	1. ____ V @ ____ A	3. ____ V @ ____ A	5. ____ V @ ____ A	7. ____ V @ ____ A
	2. ____ V @ ____ A	4. ____ V @ ____ A	6. ____ V @ ____ A	8. ____ V @ ____ A
Backup Time @ Full Load	<input type="checkbox"/> Standard (5-10 minutes)		<input type="checkbox"/> Extended (Specify time)	
Output Connection	<input type="checkbox"/> Receptacles <input type="checkbox"/> Hardwire Terminals <input type="checkbox"/> Other (Specify)			
	<input type="checkbox"/> Receptacle type:			

OTHER

Form Factor	<input type="checkbox"/> Tower	<input type="checkbox"/> 19" Rack-Mount	Rack Height: <input type="checkbox"/> 1U <input type="checkbox"/> 2U <input type="checkbox"/> 3U <input type="checkbox"/> 4U	
Mechanical Size	<input type="checkbox"/> Case ____ W" x ____ H" x ____ L"		<input type="checkbox"/> Total Space ____ W" x ____ H" x ____ L"	
Rack / Power Shelf	<input type="checkbox"/> 19"	<input type="checkbox"/> 23"	<input type="checkbox"/> Other (Specify)	
Safety Agencies	<input type="checkbox"/> UL <input type="checkbox"/> CSA		<input type="checkbox"/> CE Marking (LVD)	
	<input type="checkbox"/> Other (specify)			
Communication & Control	<input type="checkbox"/> RS-232	<input type="checkbox"/> USB	<input type="checkbox"/> EPO	<input type="checkbox"/> Other
Operating Temperature	<input type="checkbox"/> 0°C to 40°C		<input type="checkbox"/> Other (Specify)	
Options	<input type="checkbox"/> AS-400 Card		<input type="checkbox"/> SNMP/LAN Card	
	<input type="checkbox"/> Mounting Hardware (Specify)		<input type="checkbox"/> Remote Shutdown (Specify type)	
Custom Requirements	<input type="checkbox"/> Specify			
Application Information				

QUANTITY & DELIVERY

Prototypes/Samples	<input type="checkbox"/> 1 - 5	<input type="checkbox"/> 5 - 10	<input type="checkbox"/> 10 - 20	<input type="checkbox"/> 20 - 100
Production Quantity	<input type="checkbox"/> 1 - 50	<input type="checkbox"/> 50 - 100	<input type="checkbox"/> 100 - 250	<input type="checkbox"/> 250 - 500
	<input type="checkbox"/> 500 - 1000		<input type="checkbox"/> Other (Specify)	
Delivery Schedule (ARO) (Specify in # of Weeks)	<input type="checkbox"/> Prototypes		<input type="checkbox"/> Production	

Rev 1. 06/01/07